



BCP

Sapphire House Project Timeline

Project Start Date 3/28/2022 (Monday)

Display Week 1

Project Lead Wilco Brouwer

Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10	Week 11	Week 12	Week 13	Week 14	Week 15	Week 16	Week 17	Week 18																								
28 Mar 2022	4 Apr 2022	11 Apr 2022	18 Apr 2022	25 Apr 2022	2 May 2022	9 May 2022	16 May 2022	23 May 2022	30 May 2022	6 Jun 2022	13 Jun 2022	20 Jun 2022	27 Jun 2022	4 Jul 2022	11 Jul 2022	18 Jul 2022	25 Jul 2022																								
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

WBS	TASK	START	END	DAYS	% DONE	WORK DAYS
0	Preliminaries	Mon 10/25/21	Thu 3/31/22		114	
0.1	Solicit bids and review estimates	Mon 10/25/21	Mon 12/06/21		0%	31
0.2	Select contractors	Mon 12/06/21	Mon 12/13/21		0%	6
0.3	Iron work fabrication				0%	-
0.4	Ingring mouldings				0%	-
0.5	Erection of temporary shed for material/equipment storage				0%	-
0.6	Setting out of Structures				0%	-
1	Entryway	Thu 3/31/22	Wed 6/01/22		45	
06.01.1	Remove / Demolish				0%	-
06.01.2	Excavate				0%	-
06.01.3	Formwork				0%	-
06.01.4	Rebar				0%	-
06.01.5	Concrete				0%	-
06.01.6	Plumbing				0%	-
06.01.7	Electrical				0%	-
06.01.8	Carpentry				0%	-
06.01.9	Finishes				0%	-
06.01.10	Door				0%	-
06.01.11	Backfilling				0%	-
2	Expansion Kitchendoor Landing	Mon 4/04/22	Fri 4/22/22		15	
06.02.1	Remove / Demolish				0%	-
06.02.2	Excavate				0%	-
06.02.3	Formwork				0%	-
06.02.4	Rebar				0%	-
06.02.5	Concrete				0%	-
06.02.6	Finishes				0%	-
06.02.7	Backfilling				0%	-
06.02.8	Stepping Stones				0%	-
3	Natural steps & wall	Wed 4/13/22	Wed 6/15/22		46	
06.03.1	Remove / Demolish				0%	-
06.03.2	Excavate				0%	-
06.03.3	Formwork				0%	-
06.03.4	Rebar				0%	-
06.03.5	Concrete				0%	-
06.03.6	Electrical				0%	-
4	BBQ Area	Mon 3/28/22	Thu 6/30/22		69	
06.04.1	Remove/Demolish				0%	-
06.04.2	Excavate				0%	-
06.04.3	Formwork				0%	-
06.04.4	Rebar				0%	-
06.04.5	Concrete				0%	-
06.04.6	Flat Natural Stone				0%	-
06.04.7	Plumbing				0%	-
06.04.8	Electrical				0%	-
06.04.9	Carpentry				0%	-
06.04.10	Ceiling				0%	-
06.04.11	Finishes				0%	-
06.04.12	Backfilling				0%	-
06.04.13	Ironwork				0%	-
5	Fire Pit Area	Mon 5/16/22	Fri 7/01/22		35	
06.05.1	Remove / Demolish				0%	-
06.05.2	Excavate				0%	-
06.05.3	Formwork				0%	-
06.05.4	Rebar				0%	-
06.05.5	Concrete				0%	-
06.05.6	Natural Stone Masonry				0%	-
06.05.7	Plumbing				0%	-
06.05.8	Carpentry				0%	-
06.05.9	Finishes				0%	-
06.05.10	Soil Covering				0%	-
06.05.11	Fire pit				0%	-
06.05.12	Install propane tank cover				0%	-
6	Exterior Moulding	Mon 6/06/22	Fri 7/22/22		35	
06.06.1	06.06.1. Install pre-cast Stucco trim				0%	-
7	Perimeter Fence & Gates	Mon 3/28/22	Thu 7/14/22		79	
06.07.1	06.07.1. Excavate				0%	-
06.07.2	06.07.2. Formwork				0%	-
06.07.3	06.07.3. Rebar				0%	-
06.07.4	06.07.4. Concrete				0%	-
06.07.5	06.07.5. Electrical				0%	-
06.07.6	06.07.6. Finishes				0%	-
06.07.7	06.07.7. Backfilling				0%	-
06.07.8	06.07.8. Ironwork				0%	-
06.07.9	6.7.8.3. Wire mesh fence				0%	-
7	Floor Finishing	Fri 5/27/22	Fri 7/22/22		41	
7.1	06.08.1. Remove/Demolish				0%	-
7.2	06.08.2. Finishes				0%	-
8	Existing Walls Finishing	Mon 7/04/22	Fri 7/22/22		15	
6.7.8.2.1	All visible parts of existing walls				0%	-
9	Project Completion	Mon 7/25/22	Fri 7/29/22		5	
9.1	Punch list walk through				0%	-
9.2	Punch out work				0%	-
9.3	Final cleaning and removal of left over construction materials and temporary structures				0%	-